

# Runway 9/27 Reconstruction

## Duluth International Airport (DLH)

### Project Update

SEH NO. DULAI 135455 and 139204

**September 8, 2017 | Project Update No. 6**

#### Project Contacts:

**Duluth Airport Authority**  
Director of Operations  
Blaine Peterson  
218.625.7767 (Office)  
bpeterson@duluthairport.com

**Short Elliott Hendrickson Inc.**  
Project Manager  
Benita Crow, PE  
651.919.6677 (Cell)  
[bcrow@sehinc.com](mailto:bcrow@sehinc.com)

**Short Elliott Hendrickson Inc.**  
Resident Project Representative (RPR)  
Ryan Jones, PE  
218.343.2777 (Cell)  
rjones@sehinc.com

#### Introduction:

This is the sixth weekly newsletter for the Runway 9/27 Reconstruction project at the Duluth International Airport (DLH). The purpose of these weekly newsletters is to provide updates throughout the project regarding construction impacts, runway closures, temporary runway conditions, and other information as needed. Earlier versions of the newsletter are available upon request.

#### Runway 9/27 Construction Progress (September 2 – September 9)

##### Construction Progress

Runway 9/27 was closed on Labor Day, September 4, to allow construction activities to move to the center section of the runway.

Construction work on the west end of the runway included mostly electrical work and base preparation





Construction work on the center section consisted of breaking up the existing concrete pavement and removing it from the site.



## Runway Operations

**Runway 9/27 will remain closed until approximately the end of October to allow for the middle 6,200 feet of the runway to be reconstructed.**

Taxiway closures during this same timeframe consist of Taxiway A west of the Cirrus Production Ramp and connecting Taxiways A1, A3, and A5. (Taxiway A between Taxiway A1 and the Cirrus Production Ramp will be open for helicopter operations only.) On the east end of the airfield, Taxiways E1, E2, the East Runup Area, and the Runway 27 Approach Taxiway are also closed.

There will be periodic closures of Taxiway A2/B for hauling activities. Closure of Taxiway A2/B will be coordinated with tenants on the north side of the airfield to minimize impacts to their operations.

Runway 3/21 and Taxiway C will be used exclusively during this time.

## Next Week (September 10 – September 16): Runway 9/27 Closed

Work will continue on both the west and center sections of the runway, primarily consisting of placement of electrical cans, cable, and conduit, removal of remaining concrete pavement, base preparation and placement of aggregate base. Hauling activities will increase at the west end of the site as material for the Cement Treated Base (CTB) is hauled in and stockpiled. Additionally, site work and preparation for the concrete batch plant will also begin at the west end of the airfield. Lavaque Road will be the primary access point for most hauling activities to the site.

Placement of the CTB is anticipated to begin around the middle of the week, pending weather and site conditions.

## Schedule Updates:

With subgrade corrections and the inclusion of the CTB and required cure time, it is anticipated that Runway 9/27 will remain closed through the end of October to accommodate all construction. The CTB and concrete paving is expected to begin mid-week next week and continue through the end of September. To ensure readiness for this work, construction work may extend into the evening hours and on Saturdays over the next one to two weeks, with potential work on Sundays.



**DULUTH INTERNATIONAL AIRPORT**

Closer to everywhere.



Project updates and photos will continue to be provided on a weekly basis using this newsletter format. In addition to these newsletters, project updates will be given at the weekly tenant meetings in the Terminal Building, Second Floor Conference Room, on Tuesdays at 9:00 AM.