


Operations/Construction/Projects/Planning Update

Duluth International Airport:

- Air Traffic Control Tower – Phasing Update
- Taxiway A – Phase 5 Construction
- Customs and Border Protection (CBP) Federal Inspection Services Update
- Hangar 103 Maintenance/Insurance Claim

Taxiway A Phase 5 Reconstruction



Schedule: The first phase (5A-0) is scheduled to be complete this week.

Outreach: Completed tenant group updates and submitting weekly project email updates to stakeholders.

Update: Construction team is working to complete work in Phase 5A-0 and will move onto removals for Phase 5A.

Taxiway A Phase 5 Reconstruction



Trench Drain – Phase 5A-0



Manhole 1 – Phase 5A

Operations/Construction/Projects/Planning Update

Duluth International Airport:


- Air Traffic Control Tower – Grant Application and Phasing
- Taxiway A – Phase 5 Construction
- Customs and Border Protection (CBP) Federal Inspection Services Update
- Hangar 103 Maintenance/Insurance Claim

A. Resolution to Approve Work Order 2024-6 (Amendment #1) between Short Elliott Hendrickson, Inc., and the Duluth Airport Authority for Engineering Design Services for Phase 5A-0 at the Duluth International Airport.

Project Description – This scope of engineering services includes additional effort to design a taxiway bypass for general aviation aircraft. This additional phase includes reconstructing and paving the grass island on the Midfield Ramp to create a taxiway bypass for smaller, general aviation aircraft to alleviate or minimize their need to back-taxi on the primary runway during construction. Additional lease survey for adjacent parcels was also included.

The contract amount is \$59,100.

The eligible portions of the contract will be funded by FAA at 90% (\$53,190). The remaining 10% (\$5,910) will be covered by DAA.



B. Resolution to Approve Work Order 2024-6 (Amendment #2) between Short Elliott Hendrickson, Inc., and the Duluth Airport Authority for Construction Administration for Phase 5A-0 at the Duluth International Airport.

Project Description – This scope includes additional construction observation, administration, and coordination required for the 3-week project extension as a result of the addition of Phase 5A-0 (taxiway bypass). The work also includes sealing and certification of monitoring wells in the construction area. This bypass taxiway will also improve the overall safety and operational efficiency during construction at DLH.

The contract amount is \$57,900.

The eligible portions of the contract will be funded by FAA at 90% (\$52,110). The remaining 10% (\$5,790) will be covered by DAA.

