



Construction Newsletter

Duluth International Airport (DLH)

December 5, 2025

North Business Development Area (NBDA) Hangar Construction

Over the last month all utility and site work has been completed with the exception of the sidewalks and stoops. The slab on grade was installed, and all building components are on site. The contractor began assembling the roof last week. The crane is on site and building erection was scheduled to begin this week. Pavement work continues for the NBDA hangar project.

Over the next month or two building erection will continue.

The northwest corner of the NBDA ramp remains closed and will be closed for the duration of the project.

Proposed Schedule (subject to change)

- August 2025 to Spring 2026



PLEASE NOTE

Dates are subject to change.

Airfield [NOTAMs](#) should be checked to confirm the current status of the airfield.

Project Contact Information

Ryan Welch, Director of Operations, Planning, and Construction - Duluth Airport Authority

rwelch@duluthairport.com

Adinda Van Espen, Project Manager - SEH

avanespen@sehinc.com

[unsubscribe from this list](#) [update subscription preferences](#)



Duluth International Airport

(218) 727-2968

daa@duluthairport.com